



2016 Street & Utility Improvements

City of Madison Lake

May 6, 2016

There have been reports of cloudy or rusty water throughout the city. City staff is doing everything they can to help resolve the issue and apologizes for any inconvenience.

Please see below for updates to the anticipated construction schedule.

Chestnut St.

Deep sanitary sewer construction to east end of project near 4th Street.

4th Street

Pavement will be removed upon completion of sanitary sewer on Chestnut which is anticipated early next week. Gravel will be left in place on 4th Street from Chestnut to Spruce. Stormsewer will then begin between Hwy 60 and Chestnut.

5th Street

Sanitary Sewer will continue north of Chestnut as well as watermain. Upon completion water services will be installed between Hwy 60 and Chestnut followed by storm sewer.

Other Work

Jetter Clean will be contacting residents to set up appointments to televise sanitary sewer services to confirm connection points and compliance with the City's I/I Ordinance. Prompt responses would be greatly appreciated.

Xcel Energy natural gas division has had their crews onsite for replacement of gas mains and services.

SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.** Trucks and heavy equipment have many blind spots which make it



Project Summary

Project Area:

- 4th St & 5th St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1st St (CSAH 26)
- Chestnut Ave from Main St to 4th St
- Watermain loops along Point Ave and 1st St
- Alleys between Main St and 5th St north of State Highway 60

Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

Construction Schedule

- Street construction is tentatively set to begin Thursday, April 14, 2016 and be substantially complete in October 2016
- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

PROJECT CONTACTS

City of Madison Lake

Wendell Sande, Interim City Administrator
507.243.3011
wsande17@msn.com

Contractor

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net

Project Engineering

Nate Hermer - ISG
507.387.6651
nathan.hermer@is-grp.com

Anthony Lance – ISG
651.764.9244
anthony.lance@is-grp.com



very difficult to see people on the ground. There have also been reports of children playing throughout the project after work hours which can also present dangers.

If you observe any acts of vandalism or safety hazards after hours, we urge you to contact the Police Department or any of the contacts listed on this newsletter.

Garbage

Just a reminder to continue to put your trash and recycling cans out at the normal location by 7 AM the day of pickup. Make sure your addresses are clearly marked on the cans to assure your can is properly returned.

Access

If you have special needs to access your property, please contact one of the representatives listed on this newsletter.

Your patience and cooperation is appreciated.