

Project Newsletter

Sep. 26, 2014

City of Madison Lake ANNEXATION



CIC Area

Mainline sanitary sewer and watermain is complete from approximately Unit 610 to Unit 632. Services at these properties were installed from up to the approximate connection points at each cabin. One Guy Plumbing will be contacting homeowners soon to schedule access appointments for the water service connections and meter installations. Street grading and prep work, including moisture conditioning, along this stretch of Doran Drive is underway.

Service installation from approximately the right-of-way to the connection points at each cabin has started at Unit 524. The Contractor is working westerly.

Nutmeg, Krason, Wheaton, & Clydette Areas

RL Larson is almost finished with the installation of the Nutmeg Lift Station structures and should wrap up that work next week. RL Larson will move to Clydette Drive next week to begin installation of the Wheaton Lift Station.

The watermain along 615th Lane is mostly complete a short segment will be completed in the coming days. Watermain along the east side of CR 187 is currently being installed from Duck Lake Park to Wheaton Drive. The utility crew will move to the west side of CR 187 to begin watermain and forcemain installation.

Most of the gravel from Nutmeg Road has been stripped and stockpiled for use later in the project. A couple of inches was left in place to provide a better temporary driving surface. Temporary ramps were installed at each driveway. Topsoil from the south side of the Nutmeg Road right-of-way was also stripped and stockpiled.

Throughout construction, you may notice any number of stakes. Please do not tamper with these stakes.

The Contractors would like to remind property owners that all projected schedules are tentative and subject to change.

If you have any questions about your services, we encourage you to contact our Construction Field Representative, Shaun Mickelson.

Project Summary

Construction Summary

- Sanitary sewer construction
- Watermain construction
- Street and Roadway Improvements
- Individual Service Line Installation and Connections
- Septic Tank Abandonment
- Final lift of bituminous surface by June 30, 2015

Project Contacts

City of Madison Lake

Ari Klugman, City Administrator
507.243.3011
ari.klugman@ci.madison-lake.mn.us

Project Engineer

Chris Larson, ISG
507.387.6651
chris.larson@is-grp.com

Construction Field Representative

Shaun Mickelson, ISG
507.327.5526
shaun.mickelson@is-grp.com

General Contractor – Nutmeg Rd. & West Duck Lake

Randy Kirschman, RL Larson Excavating
320.654.0709
rkirschman@hotmail.com

General Contractor – Duck Lake CIC

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net