

# Project Newsletter

Nov. 24, 2014

## City of Madison Lake **ANNEXATION**



WINTER IS HERE!

### CIC Area

Mainline sanitary sewer construction is nearly complete along lower Doran Drive from Unit 400 to Unit 522. Mainline forcemain and watermain construction continue through the next week. Depending on frost depths, mainline construction from Units 600 to 610 may continue the week after Thanksgiving.

### Nutmeg, Krason, Wheaton, & Clydette Areas

All mainline infrastructure is complete. Crews will spend Thanksgiving week performing final testing and video inspections of the sewer. The roads have been prepped for winter.

Minimal construction activity will occur from until spring.

***Have a Happy and Safe Thanksgiving!***

### **Project Contacts**

#### **City of Madison Lake**

Ari Klugman, City Administrator  
507.243.3011  
[ari.klugman@ci.madison-lake.mn.us](mailto:ari.klugman@ci.madison-lake.mn.us)

#### **Project Engineer**

Chris Larson, ISG  
507.387.6651  
[chris.larson@is-grp.com](mailto:chris.larson@is-grp.com)

#### **Construction Field Representative**

Shaun Mickelson, ISG  
507.327.5526  
[shaun.mickelson@is-grp.com](mailto:shaun.mickelson@is-grp.com)

#### **General Contractor – Nutmeg Rd. & West Duck Lake**

Randy Kirschman, RL Larson Excavating  
320.654.0709  
[rkirschman@hotmail.com](mailto:rkirschman@hotmail.com)

#### **General Contractor – Duck Lake CIC**

Jim Voda, Holtmeier Construction  
507.389.9112  
[jvoda1@hickorytech.net](mailto:jvoda1@hickorytech.net)