

Project Newsletter

Dec. 11, 2014

City of Madison Lake **ANNEXATION**



CIC Area

All mainline sewer has been completed and the final piece of mainline water is planned to be installed this week and possibly connected next week. Doran Drive will be maintained through winter to a level of service to permit emergency vehicle access. Construction of the road pavement sections will commence as soon as weather and frost conditions permit.

The Doran Lift Station is planned to be operational in early spring. With the exception of a few sets of services that need to be bored into place, all services have been installed up to the connection points at the cabins. Once the lift station is online and road restrictions commence, service connections and water meter installations can be made on the lower cabins. The remaining upper cabins can be connected once road restrictions and frost conditions permit.

Nutmeg, Krason, Wheaton, & Clydette Areas

All work is complete for the winter. The Contractor will be responsible for the maintenance of Krason Drive and Nutmeg Road through the winter.

Construction of the road pavement sections will commence in the spring as soon as weather and frost conditions permit. As soon as weather and road restrictions permit, the Contractor will remobilize and to complete the service installations and connections on Krason Drive and Nutmeg Road. Service installations and connections are complete on Wheaton Drive and Clydette Drive. Water meters will be installed in early spring on these properties.

Additional updates will likely not occur until we approach spring. Have a safe and Merry Christmas!

Project Contacts

City of Madison Lake

Ari Klugman, City Administrator
507.243.3011
ari.klugman@ci.madison-lake.mn.us

Project Engineer

Chris Larson, ISG
507.387.6651
chris.larson@is-grp.com

Construction Field Representative

Shaun Mickelson, ISG
507.327.5526
shaun.mickelson@is-grp.com

General Contractor – Nutmeg Rd. & West Duck Lake

Randy Kirschman, RL Larson Excavating
320.654.0709
rkirschman@hotmail.com

General Contractor – Duck Lake CIC

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net