

Project Newsletter

July 1, 2015

City of Madison Lake **ANNEXATION**



Happy Independence Day!

Again, please be mindful of newly seeded or fine graded areas when driving and parking. The areas that have already been seeded have come up very well thus far. **Any seeded areas that are now established are now the responsibility of the individual property owners.** Any recently seeded areas or areas to be seeded will be the responsibility of the Contractor until turf is established. However, this assumes that damage is not caused by the public.

CIC Area

A large amount of prep work for final restoration has been completed since the last newsletter and seeding is planned for Monday. Until final paving, a narrow swath along the roadside will remain unseeded. After final paving, the final grade will be matched in to the final pavement elevation and it will then be ready to be seeded.

Final paving is planned to be completed at the same time as the paving on the Nutmeg Road & West Duck Lake contract.

Nutmeg, Krason, Wheaton, & Clydette Areas

The Contractor continues work on punch list items on Krason Drive and within the Wheaton & Clydette areas. The seeding subcontractor is following behind and seeding areas that are ready for it.

Roadwork on Nutmeg Road continues easterly. The edge drain on the first segment is complete and is ready for gravel base. As the base is placed from west to east, subcut will also continue easterly. Once the entire roadway is based, the aggregate base elevations along the edge will be brought within tolerance and concrete curb & gutter will be placed.

Project Contacts

City of Madison Lake

Ari Klugman, City Administrator
507.243.3011
ari.klugman@ci.madison-lake.mn.us

Project Engineer

Chris Larson, ISG
507.387.6651
chris.larson@is-grp.com

Construction Field Representative

Shaun Mickelson, ISG
507.327.5526
shaun.mickelson@is-grp.com

General Contractor – Nutmeg Rd. & West Duck Lake

Randy Kirschman, RL Larson Excavating
320.654.0709
rkirschman@hotmail.com

General Contractor – Duck Lake CIC

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net