



2016 Street & Utility Improvements

City of Madison Lake

June 24, 2016

The rain has hampered progress a little, but crews are back at work!

Construction schedule update as follows:

Chestnut Ave.

Gravel base has been installed from Main St. to 5th St. Underground utilities will be completed the week of June 27th and street excavation and draitile will begin between 4th & 5th St.

4th Street, North of Hwy 60

Sewer and Water services and remaining storm sewer will be completed the week of June 27th.

5th Street, North of Hwy 60

The remaining draitile and gravel base will be placed the week of June 27th.

4th & 5th Street, South of Hwy 60

Underground utility construction will begin on 5th Street the week of June 27th.

Spruce Ave.

Underground utilities will be completed the week of June 27th followed by street excavation and draitile.

Access is now available to residents on Chestnut and 5th Street where gravel has been installed. Parking is allowed for the next week or two until curb & gutter construction begins. Please place your garbage cans near the street for pickup where gravel is in place.

With rain in the forecast this weekend, temporary rock walkways have been placed on the south side of Spruce Ave. crossing 4th and 5th St. and on the north side of Chestnut Ave. crossing 4th St.



Project Summary

Project Area:

- 4th St & 5th St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1st St (CSAH 26)
- Chestnut Ave from Main St to 4th St
- Watermain loops along Point Ave and 1st St
- Alleys between Main St and 5th St north of State Highway 60

Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

Construction Schedule

- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

PROJECT CONTACTS

City of Madison Lake

Wendell Sande, Interim City Administrator
507.243.3011
wsande17@msn.com

Contractor

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net

Project Engineering

Nate Hermer - ISG
507.387.6651
nathan.hermer@is-grp.com

Anthony Lance - ISG
651.764.9244
anthony.lance@is-grp.com



SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.**