



## 2016 Street & Utility Improvements

City of Madison Lake

May 16, 2016

Please see below for updates to the anticipated construction schedule.

### Chestnut St.

Deep sanitary sewer construction will continue to east end of project near 4<sup>th</sup> Street. Watermain will proceed between 4<sup>th</sup> and 5<sup>th</sup> Streets and the storm sewer between 5<sup>th</sup> Street and Main Street.

### 4<sup>th</sup> Street

Storm sewer and watermain will begin between Hwy 60 and Chestnut Street.

A gravel parking lot will be constructed at Fasnacht Park, off of Spruce Avenue, prior to the closure of the block of 4<sup>th</sup> Street north of Chestnut. Residents on this block may use the new parking lot during the construction period.

### 5<sup>th</sup> Street

Watermain, storm sewer and water services will be installed between Hwy 60 and Spruce Street

### Other Work

Jetter Clean will be contacting residents to set up appointments to televise sanitary sewer services to confirm connection points and compliance with the City's I/I Ordinance. Prompt responses would be greatly appreciated.

Xcel Energy natural gas division has had their crews onsite for replacement of gas mains and services.



### Project Summary

#### Project Area:

- 4<sup>th</sup> St & 5<sup>th</sup> St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1<sup>st</sup> St (CSAH 26)
- Chestnut Ave from Main St to 4<sup>th</sup> St
- Watermain loops along Point Ave and 1<sup>st</sup> St
- Alleys between Main St and 5<sup>th</sup> St north of State Highway 60

#### Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

#### Construction Schedule

- Street construction is tentatively set to begin Thursday, April 14, 2016 and be substantially complete in October 2016
- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

### PROJECT CONTACTS

#### City of Madison Lake

Wendell Sande, Interim City Administrator  
507.243.3011  
[wsande17@msn.com](mailto:wsande17@msn.com)

#### Contractor

Jim Voda, Holtmeier Construction  
507.389.9112  
[jvoda1@hickorytech.net](mailto:jvoda1@hickorytech.net)

#### Project Engineering

Nate Hermer - ISG  
507.387.6651  
[nathan.hermer@is-grp.com](mailto:nathan.hermer@is-grp.com)

Anthony Lance – ISG  
651.764.9244  
[anthony.lance@is-grp.com](mailto:anthony.lance@is-grp.com)



### SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.** Trucks and heavy equipment have many blind spots which make it very difficult to see people on the ground. There have also been reports of children playing throughout the project after work hours which can also present dangers.

If you observe any acts of vandalism or safety hazards after hours, we urge you to contact the Police Department or any of the contacts listed on this newsletter.

### Garbage

Just a reminder to continue to put your trash and recycling cans out at the normal location by 7 AM the day of pickup. Make sure your addresses are clearly marked on the cans to assure your can is properly returned.

### Access

If you have special needs to access your property, please contact one of the representatives listed on this newsletter.

Additional information will be coming from the City regarding an alternative date for spring clean-up pick-up for the properties within the project area. We look forward to a week of drier weather and increased progress! Your patience and cooperation is appreciated.