



2016 Street & Utility Improvements

City of Madison Lake

June 3, 2016

Progress continues! Construction schedule update as follows:

Chestnut St.

Underground utilities will be completed this week and street excavation and drain tile will begin.

4th Street

Underground utilities will continue between Hwy 60 and Spruce Street.

A gravel parking lot was constructed at Fasnacht Park, off of Spruce Avenue. Residents on this block may use the new parking lot during the construction period.

5th Street

Underground utilities have been completed between Hwy 60 and Spruce Street and street excavation and drain tile will begin.

Other Work

There has been some confusion regarding the televising of sanitary services. Q3, the contractor of the gas utility company, needed to televise sanitary services for their work in the project area. This work is being done separate from the street and utility project and your services may need to be televised again for the street and utility project. Jetter Clean had placed door-hangers on many properties requesting residents to contact them to set up an appointment to have their sanitary sewer services televised. Many residents have responded, which is appreciated, but some have yet to do so. Please contact Jetter Clean to ensure that your sanitary services have been televised for the street and utility project.

Project Summary

Project Area:

- 4th St & 5th St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1st St (CSAH 26)
- Chestnut Ave from Main St to 4th St
- Watermain loops along Point Ave and 1st St
- Alleys between Main St and 5th St north of State Highway 60

Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

Construction Schedule

- Street construction is tentatively set to begin Thursday, April 14, 2016 and be substantially complete in October 2016
- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

PROJECT CONTACTS

City of Madison Lake

Wendell Sande, Interim City Administrator
507.243.3011
wsande17@msn.com

Contractor

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net

Project Engineering

Nate Hermer - ISG
507.387.6651
nathan.hermer@is-grp.com

Anthony Lance – ISG
651.764.9244
anthony.lance@is-grp.com



SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.**

TRUNK STORM SEWER INSTALLATION AT 4TH AND CHESTNUT:

