



2016 Street & Utility Improvements

City of Madison Lake

June 17, 2016

The rain has hampered progress a little, but crews are back at work!

Construction schedule update as follows:

Chestnut St.

Street excavation and draitile are underway and will be followed by gravel between Main St. and 5th St. A small amount of underground utility work will be completed between 4th & 5th.

Once subcut, the road will need to be moisture conditioned, or "farmed," so that a uniform subsurface can be created and properly compacted. Farming consists of digging up approximately 12 inches of the subgrade and turning it over to expose as much surface area as possible, allowing the sun and wind to dry the material out. It may be necessary to farm several sections of roadway multiple times before it is deemed to be an adequate subgrade. During this process, it can often appear that no progress is being made, but it is an important step.

4th Street, North of Hwy 60

Underground utilities will continue between Hwy 60 and Spruce St. About a week of utility construction remains.

5th Street, North of Hwy 60

Street excavation and draitile have begun and will be followed by gravel between Hwy 60 and Spruce St.

4th & 5th Street, South of Hwy 60

It is anticipated that work south of Hwy 60 will begin next week. In preparation of this work, crews will begin hooking properties up to temporary water early to mid-next week.



Project Summary

Project Area:

- 4th St & 5th St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1st St (CSAH 26)
- Chestnut Ave from Main St to 4th St
- Watermain loops along Point Ave and 1st St
- Alleys between Main St and 5th St north of State Highway 60

Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

Construction Schedule

- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

PROJECT CONTACTS

City of Madison Lake

Wendell Sande, Interim City Administrator
507.243.3011
wsande17@msn.com

Contractor

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net

Project Engineering

Nate Hermer - ISG
507.387.6651
nathan.hermer@is-grp.com

Anthony Lance – ISG
651.764.9244
anthony.lance@is-grp.com



SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.**

5th Street Subgrade

