



2016 Street & Utility Improvements

City of Madison Lake

July 8, 2016

Recent rainfall has slowed progress during the past week.

Construction schedule update as follows:

Chestnut Avenue

Street excavation, soil conditioning, drintile and gravel are progressing between 4th & 5th Street.

4th Street, North of Hwy 60

Underground utilities will be completed, followed by street excavation and drintile.

4th Street, South of Hwy 60

Underground utility construction continues.

5th Street, North of Hwy 60

Gravel base has been installed from Hwy 60 to Spruce Street.

5th Street, South of Hwy 60

Underground utility construction continues.

Spruce Avenue

Street excavation, drintile and gravel base 90% complete between 4th & 5th Street.

Access is now available to residents on Chestnut Avenue and 5th Street where gravel has been installed. Parking is allowed for the next week or two until curb & gutter construction begins. **Please place your garbage cans near the street for pickup where gravel is in place.**

SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.**



Project Summary

Project Area:

- 4th St & 5th St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1st St (CSAH 26)
- Chestnut Ave from Main St to 4th St
- Watermain loops along Point Ave and 1st St
- Alleys between Main St and 5th St north of State Highway 60

Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

Construction Schedule

- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

PROJECT CONTACTS

City of Madison Lake

Michael Hanson, City Administrator
507.243.3011
mhanson@madisonlakemn.gov

Contractor

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net

Project Engineering

Nate Hermer - ISG
507.387.6651
nathan.hermer@is-grp.com

Anthony Lance - ISG
651.764.9244
anthony.lance@is-grp.com



Storm sewer construction on 4th Street south of Hwy 60.