



## 2016 Street & Utility Improvements

City of Madison Lake

**August 12, 2016**

The weather has slowed progress this week.

Construction schedule update as follows:

### **Chestnut Avenue**

Gravel base has been completed from Main Street to 4<sup>th</sup> Street.

### **4<sup>th</sup> Street, North of Hwy 60**

Street excavation, soil conditioning, drintile and gravel to be completed next week.

### **4<sup>th</sup> Street, South of Hwy 60**

Gravel base has been completed.

### **5<sup>th</sup> Street, North of Hwy 60**

Gravel base has been completed from Hwy 60 to Spruce Street.

### **5<sup>th</sup> Street, South of Hwy 60**

Gravel base has been completed.

### **Spruce Avenue**

Gravel base has been completed.

### **Alley South of Chestnut**

Gravel base has been completed.

### **Alley North of Chestnut**

Gravel base has been completed.

The remaining blocks of 4<sup>th</sup> St and 5<sup>th</sup> Streets without gravel should be completed later in the week. Curb & gutter crews are expected to begin placing curb later in the week as well.



### **Project Summary**

#### **Project Area:**

- 4<sup>th</sup> St & 5<sup>th</sup> St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1<sup>st</sup> St (CSAH 26)
- Chestnut Ave from Main St to 4<sup>th</sup> St
- Watermain loops along Point Ave and 1<sup>st</sup> St
- Alleys between Main St and 5<sup>th</sup> St north of State Highway 60

#### **Construction Summary**

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

#### **Construction Schedule**

- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

### **PROJECT CONTACTS**

#### **City of Madison Lake**

Michael Hanson, City Administrator  
507.243.3011  
[mhanson@madisonlakemn.gov](mailto:mhanson@madisonlakemn.gov)

#### **Contractor**

Jim Voda, Holtmeier Construction  
507.389.9112  
[jvoda1@hickorytech.net](mailto:jvoda1@hickorytech.net)

#### **Project Engineering**

Nate Hermer - ISG  
507.387.6651  
[nathan.hermer@is-grp.com](mailto:nathan.hermer@is-grp.com)

Anthony Lance – ISG  
651.764.9244  
[anthony.lance@is-grp.com](mailto:anthony.lance@is-grp.com)



Access is now available to residents on Chestnut Avenue and 5<sup>th</sup> Street where gravel has been installed. Parking is allowed for the next week or so until curb & gutter construction begins. **Please place your garbage cans near the street for pickup where gravel is in place.**

#### SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.**

**Have a great weekend!**