



## 2016 Street & Utility Improvements

City of Madison Lake

**September 1, 2016**

Progress Continues. All underground utility and gravel base has been completed.

### Construction schedule update as follows:

- Concrete work has been completed throughout all areas of the project.
- Driveways connections are being made where possible to allow access. Some areas may not have enough concrete curing time in yet.
- Prep work for street paving will continue throughout the project.
- Spruce Street Pavement will be removed and prepped for new pavement from Dale's Marine to County Rd 26.
- Because of anticipated weather, the paving is scheduled to begin late in the week and continue into the week of the 9-12-16.
- Boulevard restoration to follow paving.

**No Parking is allowed on streets during working hours of 7AM to 7PM.** Parked cars will be towed if necessary.

**Please place your garbage cans near the street for pickup where gravel is in place.**

### SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.**

**Your patience and cooperation are appreciated! Have a great holiday weekend!**



### Project Summary

#### Project Area:

- 4<sup>th</sup> St & 5<sup>th</sup> St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1<sup>st</sup> St (CSAH 26)
- Chestnut Ave from Main St to 4<sup>th</sup> St
- Watermain loops along Point Ave and 1<sup>st</sup> St
- Alleys between Main St and 5<sup>th</sup> St north of State Highway 60

#### Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

#### Construction Schedule

- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

### PROJECT CONTACTS

#### City of Madison Lake

Michael Hanson, City Administrator  
507.243.3011  
[mhanson@madisonlakemn.gov](mailto:mhanson@madisonlakemn.gov)

#### Contractor

Jim Voda, Holtmeier Construction  
507.389.9112  
[jvoda1@hickorytech.net](mailto:jvoda1@hickorytech.net)

#### Project Engineering

Nate Hermer - ISG  
507.387.6651  
[nathan.hermer@is-grp.com](mailto:nathan.hermer@is-grp.com)

Anthony Lance - ISG  
651.764.9244

[anthony.lance@is-grp.com](mailto:anthony.lance@is-grp.com)