



2016 Street & Utility Improvements

City of Madison Lake

May 20, 2016

Currently, construction is ahead of schedule. Please see below for updates to the anticipated construction schedule for the upcoming week.

Chestnut St.

Sewer & Water services will be installed along with storm sewer.

4th Street

Storm sewer will be installed between Chestnut and Hwy 60 and sanitary sewer main between Chestnut and Spruce. Residential access will be limited and the church parking lot will need to be accessed from Hwy 60 at the easterly driveway.

A gravel parking lot will be constructed at Fasnacht Park, off of Spruce Avenue. Residents on this block may use the new parking lot during the construction period.

5th Street

Sewer & Water services will be installed along with storm sewer.

Other Work

Jetter Clean had placed door-hangers on many properties requesting residents to contact them to set up an appointment to have their sanitary sewer services televised. Many residents have responded, which is appreciated, but some have yet to do so. Please contact Jetter-Clean if you have not yet scheduled an appointment.

Xcel Energy natural gas division has had their crews onsite for replacement of gas mains and services.

SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.**

Project Summary

Project Area:

- 4th St & 5th St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1st St (CSAH 26)
- Chestnut Ave from Main St to 4th St
- Watermain loops along Point Ave and 1st St
- Alleys between Main St and 5th St north of State Highway 60

Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

Construction Schedule

- Street construction is tentatively set to begin Thursday, April 14, 2016 and be substantially complete in October 2016
- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

PROJECT CONTACTS

City of Madison Lake

Wendell Sande, Interim City Administrator
507.243.3011
wsande17@msn.com

Contractor

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net

Project Engineering

Nate Hermer - ISG
507.387.6651
nathan.hermer@is-grp.com

Anthony Lance – ISG
651.764.9244
anthony.lance@is-grp.com