



2016 Street & Utility Improvements

City of Madison Lake

April 22, 2016

Here's the start to our weekly updates! Stay tuned as construction continues.

Jetter Clean will be contacting residents to set up appointments to televise sanitary sewer services to confirm connection points and compliance with the City's I/I Ordinance. Prompt responses would be greatly appreciated.

Chestnut St.

Deep sanitary sewer construction will continue progressing easterly towards 4th St.

5th St.

Watermain construction will continue progressing northerly from Hwy 60 to Spruce St. Water service replacement from the main to property lines is anticipated to begin end of the week.

Point Ave/227th St.

Trenchless watermain installation will continue between Point Pleasant Rd. and Hwy 60. Minimal traffic disruptions should be anticipated.

Other Work

Xcel Energy natural gas division has indicated that their crews will begin replacement of gas mains and services beginning next week or the week after. They have indicated that work will occur on 4th & 5th streets from Hwy 60 to Lakeshore Dr. From there they will move to Spruce St. then Chestnut, 4th and 5th street.

SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.** Trucks and heavy equipment have many blind spots which make it very difficult to see people



Project Summary

Project Area:

- 4th St & 5th St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1st St (CSAH 26)
- Chestnut Ave from Main St to 4th St
- Watermain loops along Point Ave and 1st St
- Alleys between Main St and 5th St north of State Highway 60

Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

Construction Schedule

- Street construction is tentatively set to begin Thursday, April 14, 2016 and be substantially complete in October 2016
- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

PROJECT CONTACTS

City of Madison Lake

Wendell Sande, Interim City Administrator
507.243.3011
wsande17@msn.com

Contractor

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net

Project Engineering

Nate Hermer - ISG
507.387.6651
nathan.hermer@is-grp.com

Anthony Lance – ISG
651.764.9244
anthony.lance@is-grp.com



on the ground. There have also been reports of children playing throughout the project after work hours which can also present dangers.

If you observe any acts of vandalism or safety hazards after hours, we urge you to contact the Police Department or any of the contacts listed on this newsletter.

Garbage

Remember to continue to put your trash and recycling cans out at the normal location by 7 AM the day of pickup. Make sure your addresses are clearly marked on the cans to assure your can is properly returned.

Access

If you have special needs to access your property, please contact one of the representatives listed on this newsletter.

Your patience and cooperation is appreciated.