



2016 Street & Utility Improvements

City of Madison Lake

August 25, 2016

Progress Continues. All underground utility and gravel base has been completed.

Construction schedule update as follows:

- Remaining concrete driveway aprons and sidewalk construction will be completed throughout all areas of the project.
- Prep work for street paving will be underway throughout the project.
- Spruce Street Pavement will be removed and prepped for new pavement from Dale's Marine to County Rd 26.
- Paving scheduled for week of 9-5-16.
- Boulevard restoration to follow paving.

No Parking is allowed on streets during working hours of 7AM to 7PM. Parked cars will be towed if necessary. Driveways will be completed as soon as possible to provide off-street parking.

Please place your garbage cans near the street for pickup where gravel is in place.

SAFETY

We urge everyone to use caution around the work site. **Parents please remind children to stay clear of the work area and heavy equipment.**

Your patience and cooperation are appreciated! Have a great weekend!



Project Summary

Project Area:

- 4th St & 5th St from Lakeshore Dr to Spruce Ave.
- Spruce Ave from Main St to 1st St (CSAH 26)
- Chestnut Ave from Main St to 4th St
- Watermain loops along Point Ave and 1st St
- Alleys between Main St and 5th St north of State Highway 60

Construction Summary

- Sanitary Sewer, storm drain and watermain reconstruction
- Street and roadway improvements
- Individual service line installation and connections at property line
- Watermain loop construction

Construction Schedule

- The final lift of bituminous surface on the roadway will likely be completed in spring of 2017

PROJECT CONTACTS

City of Madison Lake

Michael Hanson, City Administrator
507.243.3011
mhanson@madisonlakemn.gov

Contractor

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net

Project Engineering

Nate Hermer - ISG
507.387.6651
nathan.hermer@is-grp.com

Anthony Lance - ISG
651.764.9244

anthony.lance@is-grp.com