

SP 4006-35 TH 60 Project Update for the Public

Anticipated Work for the week May 24th to May 31st

- Centerline & Box Culvert installation from eastside of the City of Madison Lake to CR 48.
- Driveway Culvert/Entrance work performed throughout the project, except minimal delays.
- Excavation and Grading work in the area of CSAH 61.
- Excavation and Grading work from 4th St. to the east end of the City of Madison Lake.
- Concrete curb and gutter/sidewalk preparation from 7th St. to 4th St.
- Milling and Reclamation of the existing TH 60 road surface from the intersection of TH 14 & TH 60 to the City of Madison Lake.
- Excavation and various grading activities in the area of CSAH 48.
- *The residents of the City of Madison Lake should be aware that there may be some limited electrical power outages as Xcel Energy begins the work of replacing the overhead lines with buried lines as well as during the individual property hook-ups. This work should begin within the next week.

The residents of the City of Madison Lake should be aware that over the next 2 to 3 weeks there will be a focused effort to perform various utility and construction activities from 7th St. to 1st St. This will require several short term and longer-term interruptions to access to both businesses and residences.

The public should be aware that as work progresses both in the City of Madison Lake and in the rural locations west and east of the city, that the condition of the roadway is subject to change from within the timeframe of a day. The Department would like to remind the local traveling public that while TH 60 is accessible to local traffic, they should expect delays and closures with minimal advanced warning. The nature of construction work requires flexibility and adjustment with work type and location to assure completion in a timely manner.

Please plan on limiting your time on TH 60 and allow time for using a different route to your destination.

The various contracting forces, City of Madison Lake engineering staff and MnDOT have been appreciative of the understanding and patience of the residence who live along TH 60. In particular, the people who live, work, shop, and worship in Madison Lake during this fast-paced construction process. While construction impacts everyone to a certain extent, the City of Madison Lake has experienced the brunt of the disruption caused by this needed work. We are working as quickly as possible to provide a new efficient, safe, and cost-effective roadway and infrastructure. Thus far, there has been limited delays due to weather or other uncontrollable events and we expect that the work is on schedule to be completed as originally intended.