

## SP 4006-35 TH 60 Project Update for the Public

### Anticipated Work for the week May 31<sup>st</sup> to June 7th

- \*The residents of the City of Madison Lake should be aware that there may be some limited electrical power outages as Xcel Energy begins the work of replacing the overhead lines with buried lines as well as during the individual property hook-ups. This work should begin within the next week.
- Centerline Culvert installation from CSAH 61 to the City of Elysian.
- Driveway Culvert installation throughout the Phase 1 portion of the project, this will mean short-term delays and lack of access.
- Excavation and Grading work being performed in the City of Madison Lake from 4<sup>th</sup> St. to approximately 500 feet east of 1<sup>st</sup> St.
- City of Madison Lake Resident & Business access will be periodically interrupted from 7<sup>th</sup>St. to east of 1<sup>st</sup> St.
- City of Madison Lake Pedestrian and Vehicle access will be at Main St. and 4<sup>th</sup> St.
- Excavation and Grading work CSAH 13.
- **\*Residents along TH 60 from TH 14 to the City of Elysian should expect short-term delays with no access during the bituminous paving (aka asphalt) process, which is anticipated to begin on June 10. The public is strongly encouraged to not use TH 60 during the paving operations out of concern for the safety and damage for both the new roadway surface and the traveling public's vehicles and persons. MnDOT and the Contractor will work with individual property owners and specifically notifying the Residents of Tomahawk Ct. and Nifty Home Prod. Inc. as to the best timing of the anticipated impact avoidance during the paving process.**

The public should be aware that as work progresses both in the City of Madison Lake and in the rural locations west and east of the city, that the condition of the roadway is subject to change from within the timeframe of a day. The Department would like to remind the local traveling public that while TH 60 is

accessible to local traffic, they should expect delays and closures with minimal advanced warning. The nature of construction work requires flexibility and adjustment with work type and location to assure completion in a timely manner. Please plan on limiting your time on TH 60 and allow time for using a different route to your destination.

The various contracting forces, City of Madison Lake engineering staff and MnDOT have been appreciative of the understanding and patience of the residence who live along TH 60. In particular, the people who live, work, shop, and worship in Madison Lake during this fast-paced construction process. While construction impacts everyone to a certain extent, the City of Madison Lake has experienced the brunt of the disruption caused by this needed work. We are working as quickly as possible to provide a new efficient, safe, and cost-effective roadway and infrastructure. Thus far, there has been limited delays due to weather or other uncontrollable events and we expect that the work is on schedule to be completed as originally intended.