

Project Newsletter

July 30, 2015

City of Madison Lake ANNEXATION



Again, please be mindful of newly seeded or fine graded areas when driving and parking. **Any seeded areas that are now established are now the responsibility of the individual property owners.** Any recently seeded areas or areas to be seeded will be the responsibility of the Contractor until turf is established. However, this assumes that damage is not caused by the public.

CIC Area

Due to rain earlier this week, paving of Doran Drive has been delayed. The Contractor has raised all of the manhole and valve castings and will be anchoring them with asphalt mix on Thursday afternoon. Paving of upper Doran Drive will be done on Friday. Residents will be able to drive on the pavement Friday evening, but no parking will be allowed. Paving of lower Doran Drive will be done on Monday.

Final grading and seeding will follow.

Nutmeg, Krason, Wheaton, & Clydette Areas

Paving on Krason Drive is complete. Final grading along the roads and seeding will likely occur with the final seeding of Nutmeg Road.

The Nutmeg Road curb & gutter is complete. By sometime Thursday, temporary ramps will be provided for all driveways and residents may once again access their driveways. The Contractor is in the process of backfilling behind the curb – this is not intended to be the final grade or seed bed. The Contractor will also be tolerancing the gravel base and raising & anchoring castings for the remainder of the week. Pavement is tentatively planned for Tuesday or Wednesday. Final grading and seeding will follow.

Project Contacts

City of Madison Lake

Ari Klugman, City Administrator
507.243.3011
ari.klugman@ci.madison-lake.mn.us

Project Engineer

Chris Larson, ISG
507.387.6651
chris.larson@is-grp.com

Construction Field Representative

Shaun Mickelson, ISG
507.327.5526
shaun.mickelson@is-grp.com

General Contractor – Nutmeg Rd. & West Duck Lake

Randy Kirschman, RL Larson Excavating
320.654.0709
rkirschman@hotmail.com

General Contractor – Duck Lake CIC

Jim Voda, Holtmeier Construction
507.389.9112
jvoda1@hickorytech.net